

Equip. No.:

Model :

Serial No.:

Location :

----- Once Completed Click on Submit -----

Pass

Fail

1 FirePro Aerosol Generator Unit(s)

Aerosol Generators have been install in accordance with the installation drawing

2 Control Panel and Accessories

Control panel, Shutdown Module, and Power Module all installed as per the installation drawing

3 Siren/ Strobe Unit

Siren - Strobe unit has been installed in accordance with the installation drawing

4 External Switches

External Actuation Switches (front & Rear) have been installed as per the installation drawing

5 Cable Mounting

All cables are properly secured with P Clips with air gaps as appropriate

6 Cable Connections

Deutsch Plugs and Heat Shrink have been correctly installed

7 Labels

Labels and Signage have been fitted as per Installation Drawings

8 Commissioning Tests

Technical to show and explain the working aspects of the system.

Discharge Test form Front Manual Actuator

Discharge Test from Rear Actuator

Discharge system to show shutdown process.

Example of Fault reporting from the Control panel by unplugging a cable

9 Wash Down Test

Compressor unit to be Pressure Washed as per normal washdown procedures. Fire System should be isolated at the Control Panel Prior to Washing. A FirePro test module should be installed for the process. The pressure washing must be completed with NO activation of the Fire System. The test lamp should remain unlit, and the Siren should remain silent.

Atlas Copco Representative

Name

Signed

Date

Fire System Technican

Name

Phone