

Equip. No.: 10734

Model: XPS1050

Serial No.: WUX 568932 Location: Select Location

----- Once Completed Click on Submit -----

Pass Fail

- | | Pass | Fail |
|--|-------------------------------------|-------------------------------------|
| 1 FirePro Aerosol Generator Unit(s)
Aerosol Generators have been install in accordance with the installation drawing | <input type="checkbox"/> | <input checked="" type="checkbox"/> |
| 2 Control Panel and Accessories
Control panel, Shutdown Module, and Power Module all installed as per the installation drawing | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> |
| 3 Siren/ Strobe Unit
Siren - Strobe unit has been installed in accordance with the installation drawing | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 4 External Switches
External Actuation Switches (front & Rear) have been installed as per the installation drawing | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 5 Cable Mounting
All cables are properly secured with P Clips with air gaps as appropriate | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 6 Cable Connections
Deutsch Plugs and Heat Shrink have been correctly installed | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 7 Labels
Labels and Signage have been fitted as per Installation Drawings | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 8 Commissioning Tests
Technical to show and explain the working aspects of the system. | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| Discharge Test form Front Manual Actuator | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| Discharge Test from Rear Actuator | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| Discharge system to show shutdown process. | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| Example of Fault reporting from the Control panel by unplugging a cable | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 9 Wash Down Test
Compressor unit to be Pressure Washed as per normal washdown procedures. Fire System should be isolated at the Control Panel Prior to Washing. A FirePro test module should be installed for the process. The pressure washing must be completed with NO activation of the Fire System. The test lamp should remain unlit, and the Siren should remain silent. | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

UNIT INSTALLED BEFORE CURRENT STAND ARD EXISTED

Atlas Copco Representative

Name B. BAKOTA

Signed



Date

23/11/20

Fire System Technican

Name

Phone