

FirePro Fire Suppression Checklist

Equipment No.:		11603	N	Model:	Y1260	
Serial No.:		WUX569758	L	ocation:		
					PASS	FAIL
1	FirePro Aerosol Ge	enerator Unit(s)			✓	
	Aerosol Generators have been installed in accordance with the Installation Drawings					
2	Control Panel and Accessories				✓	
	Control panel, Shutdown Module, and Power Module are installed as per the Installation Drawing					
3	Siren / Strobe Unit	:			✓	
	Siren – Strobe unit has been installed in accordance with the Installation Drawing					
4	External Switches				✓	
	External Actuation Switched (front & rear) have been installed as per the Installation Drawing					
5	Cable Mounting				\checkmark	
	All cables are properly secured with P Clips with air gaps as appropriate					
6	Cable Connections				\checkmark	
	Deutsch Plugs and Heat Shrink have been correctly installed					
7	Labels				✓	
	Labels and signage have been fitted as per Installation Drawings					
8	Commissioning Tests				\checkmark	
	Technicians to show and explain the working aspects of the system. • Discharge Test from Front Manual Actuator • Discharge Test from Rear Actuator					
					\checkmark	
					✓	
	 Discharge system to show shutdown process. 				./	
	Example of Fault reporting from the Control panel by unplugging a cable				•	
					✓	
9	Wash Down Test				\checkmark	
	Compressor unit to be Pressure Washed as per normal washdown procedures. Fire System should be isolated at the Control Panel prior to washing. A FirePro test module should be installed for the process. The pressure washing must be completed with NO activation of the Fire System. The test lamp should remain unit, and the Siren should remain silent.					
INSPECTED BY						
Fire	System Installed By:	Chris	Signed:	L	Date:	Chris
REPRESENTATIVE						
Representative Lee Mueck Signed: Date: {Signed2_Sigened Name:						{Signed2_SigenedOffOn}



