



Reinventing
Fire Suppression

CERTIFICATE OF COMPLETION & CONFORMITY

I/We (name of installer) of (company name) hereby certify that we have completed a FirePro aerosol fire extinguishing installation/extension(s) in accordance with AS4487, as designed by (company name).

Name of Client : Solomon Telekom Company Limited

Address of Protected Area : Henderson Telephone Exchange Honiara.

Description of Protected Area : Telephone exchange.

Protected Area	Agent Quantity	Number of Containers	Agent Application Density	Applicable Drawing(s)
Equipment room	9,000g	3	101%	As attached
Power Battery Room	6.000g	2	101%	As attached

Remote system monitoring will be performed by : SMS & control room HO

Date of Remote Monitoring Connection : 27/4/19

Variations from this Standard previously agreed to by the authority having jurisdiction are attached (clause references and related variations included).

Completed by: Steve Brett

Name: Ray Mergard

Signature:

Company: FSE

Date Completed:

27/4/19



FirePro System Commissioning

Risk Area: 2 risks

Reference:

INSPECTION		
	Tasks	Completed
1.	Location of FirePro Aerosol Generators <ul style="list-style-type: none"> Ensure units are mounted in appropriate location(s). Are the brackets securely mounted. 	Yes
2.	Cabling requirements <ul style="list-style-type: none"> Has fire rated and shielded cable used. Has cable been installed as per AS-3000. Has cabling been separated from other electrical cables via conduit or cable tray. For High Voltage Environments - each FirePro unit is required to be connected to an earth circuit. Inspect cable fixings to ensure no damaged insulation. 	Yes Yes N/A Yes
3.	Fire Indicator Panel (FIP) <ul style="list-style-type: none"> Is the panel located in an appropriate location in accordance with Australian Standards. Is the power connection to the panel a direct, suitable and dedicated supply to the Panel. Is a separate battery backup installed. 	Yes entry lobby 240VAC dedicated Yes 12A/hr
4.	Signage and Alarms <ul style="list-style-type: none"> Are appropriate signs / sounder strobes installed. 	Yes
COMMISSIONING		
1.	FIP Programming <ul style="list-style-type: none"> Programming of FIP meets client/site requirements. Check FIP for fault(s) e.g. correct connection of FirePro units, correct connection of detection circuit. 	Yes ok
2.	Activation Testing <ul style="list-style-type: none"> ENSURE THE FIP IS SWITCHED TO SERVICE MODE. Activation testing to be performed in accordance with the procedures specific to the FIP installed. Ensure activation simulator lamps have activated Ensure Signs and Alarms have activated. Ensure shut down relays have activated. 	Ok Ok Ok Ok ok
3.	Fault Monitoring <ul style="list-style-type: none"> Disconnect cable from FirePro generator - fault should register on the FIP. Where multiple units are installed, this should done separately to test each unit. Remove detector head from base - fault should register on the FIP. 	Ok ok
4.	Earth Testing <ul style="list-style-type: none"> Using a multimeter, test to ensure that all cables have insulation intact. Earth connection should indicate an open circuit 	check
5.	Detection Testing <ul style="list-style-type: none"> ENSURE THE FIP properly isolated from activating the Firepro system. Apply heat gun or other device to place detectors into alarm. Ensure Visual/Aural Alarms have activated. Where multiple units are installed, this should done separately to test each unit. 	Check ok

Inspections all found to be compliant - Tests all completed.

Completed by :

Name: Ray Mergard

Signature:



Company: FSE

Date

27/4/19

Completed: