

Equip. No.: Twin Air XRV 2000

Model :

Serial No.: APP 587 254

Location : Welshepool
Select Location

---- Once Completed Click on Submit ----

Pass Fail

- | | Pass | Fail |
|--|--|--|
| 1 FirePro Aerosol Generator Unit(s)
Aerosol Generators have been install in accordance with the installation drawing | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 2 Control Panel and Accessories
Control panel, Shutdown Module, and Power Module all installed as per the installation drawing | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 3 Siren/ Strobe Unit
Siren - Strobe unit has been installed in accordance with the installation drawing | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 4 External Switches
External Actuation Switches (front & Rear) have been installed as per the installation drawing | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 5 Cable Mounting
All cables are properly secured with P Clips with air gaps as appropriate | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 6 Cable Connections
Deutsch Plugs and Heat Shrink have been correctly installed | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 7 Labels
Labels and Signage have been fitted as per Installation Drawings | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 8 Commissioning Tests
Technical to show and explain the working aspects of the system.
Discharge Test form Front Manual Actuator
Discharge Test from Rear Actuator
Discharge system to show shutdown process.
Example of Fault reporting from the Control panel by unplugging a cable | <input checked="" type="checkbox"/>
<input checked="" type="checkbox"/>
<input checked="" type="checkbox"/>
<input checked="" type="checkbox"/> | <input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/> |
| 9 Wash Down Test
Compressor unit to be Pressure Washed as per normal washdown procedures. Fire System should be isolated at the Control Panel Prior to Washing. A FirePro test module should be installed for the process. The pressure washing must be completed with NO activation of the Fire System. The test lamp should remain unlit, and the Siren should remain silent. | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

Atlas Copco Representative

Name SAM MELVILLE Signed 

Date 15-1-2020

Fire System Technician

Name RYAN BARCLAY Phone 0607 677 222